## BRUHAT BANGALORE MAHANAGARA PALIKE

**Name of Work: Widening of Shiva Mandir Temple Road from Major Sandeep Unnikrishnan Road to Yelahanka Industrial Area in ward No.03.**

**Agency: Sri.Udayashetty**

**MEASUREMENT SHEET - RA BILL NO.1ST AND PART**

| From | To | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| Item No.22 | Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 complete as per specification and with all lead and lifts and directions of the Engineer-In-Charge of the work | | | | | | | |
| Near Neha prakash Hospital TowardsSwd | | Cum | 1 | 7.00 | (13.60+13.80)/2 | 0.25 | 23.98 | |
| | | | 1 | 30.00 | (13.80+13.90)/2 | 0.25 | 103.88 | |
| Up to Culvert | | | 1 | 30.00 | (13.90+10.60)/2 | 0.25 | 91.88 | |
| | | | 1 | 30.00 | (10.50+11.00)/2 | 0.25 | 80.63 | |
| | | | 1 | 30.00 | (11.00+10.60)/2 | 0.25 | 81.00 | |
| | | | 1 | 30.00 | (10.60+10.90)/2 | 0.25 | 80.63 | |
| Up to curve | | | 1 | 12.00 | (10.90+10.00)/2 | 0.25 | 31.35 | |
| Bwssb UGD Cut portion | | | 1 | 30.00 | (5.30+4.80)/2 | 0.25 | 37.88 | |
| | | | 1 | 30.00 | (4.80+4.30)/2 | 0.25 | 34.13 | |
| | | | 1 | 30.00 | (4.30+4.40)/2 | 0.25 | 32.63 | |
| | | | 1 | 30.00 | (4.40+6.20)/2 | 0.25 | 39.75 | |
| | | | 1 | 30.00 | (6.20+5.90)/2 | 0.25 | 45.38 | |
| | | | 1 | 30.00 | (5.90+5.60)/2 | 0.25 | 43.13 | |
| | | | 1 | 30.00 | (5.60+5.00)/2 | 0.25 | 39.75 | |
| | | | 1 | 30.00 | (5.00+6.40)/2 | 0.25 | 42.75 | |
| | | | 1 | 30.00 | (6.40+5.50)/2 | 0.25 | 44.63 | |

29/9

Contractor

Junior Engineer
Project Sub Division

Asst. Executive Engineer
Project Sub Division

# BRUHAT BANGALORE MAHANAGARA PALIKE

**Name of Work: Widening of Shiva Mandir Temple Road from Major Sandeep Unnikrishnan Road to Yelahanka Industrial Area in ward No.03.**

**Agency: Sri.Udayashetty**

**MEASUREMENT SHEET - RA BILL NO.1ST AND PART**

| From | To | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | (5.50+1.50)/2 | 0.25 | 26.25 | |
| | | | 1 | 30.00 | (1.50+1.60)/2 | 0.25 | 11.63 | |
| | | | 1 | 30.00 | (1.60+1.55)/2 | 0.25 | 11.81 | |
| | | | 1 | 30.00 | (1.55+1.40)/2 | 0.25 | 11.06 | |
| | | | 1 | 30.00 | (1.40+1.50)/2 | 0.25 | 10.88 | |
| | | | 1 | 30.00 | (1.50+1.50)/2 | 0.25 | 11.25 | |
| | | | 1 | 30.00 | (1.50+1.50)/2 | 0.25 | 11.25 | |
| | | | 1 | 30.00 | (1.50+1.45)/2 | 0.25 | 11.06 | |
| | | | 1 | 30.00 | (1.45+1.50)/2 | 0.25 | 11.06 | |
| | | | 1 | 30.00 | (1.50+1.50)/2 | 0.25 | 11.25 | |
| | | | 1 | 30.00 | (1.50+1.50)/2 | 0.25 | 11.25 | |
| | | | 1 | 30.00 | (1.50+1.50)/2 | 0.25 | 11.25 | |
| | | | 1 | 30.00 | (1.50+0.90)/2 | 0.25 | 9.00 | |
| | | | 1 | 30.00 | (0.90+0.90)/2 | 0.25 | 6.75 | |
| | | | 1 | 20.00 | (0.90+0.90)/2 | 0.25 | 4.50 | |
| | | | | | | Sub Total Qty | 1,023.58 | |
| Deductions -Man Holes | | | 12 | 1.00 | 1.00 | 0.25 | 3.00 | |
| | | | | | | Total Qty | 3.00 | |
| | | | | | | Net Total Qty | 1,020.58 | |

Checked
₹ 295

Contractor

Junior Engineer 17/09/16
Project Sub Division

Asst. Executive Engineer
Project Sub Division